

Monday

Date	November 15, 2004	Temperature	AM: PM:
<b>General Effect of Weather on Construction Progress:</b>			
Scattered clouds - breeze + 50° at 12:00 P.M.			
Scattered clouds - breeze + 50° at 5:00 P.M.			
<b>Engineering Activities:</b>			
Travel and Inspection			
<b>Visitors to Project:</b>			
Gene Culbertson - Tribal Inspector, Fort Peck Reservation Running Buffalo; Rodney A. Bruner, ES, Civil Engineer, Land Surveyor, Phone: (406) 653-2070, Cell: (406) 650-7911,			
<b>CONTRACTOR</b>			
<b>Equipment and Condition:</b> Contractor or sub-contractors: have no equipment on project site this date.			
<b>Personnel:</b> Contractor or Sub-contractors: have no personnel on project site this date.			
<b>Schedule:</b> Start earthwork: Grabbing and clearing at the project site			
Inspection Hours: 12:00 P.M. to 5:00 P.M.			

Monday November 15, 2004

<b>General:</b>
met Gene Culbertson (Tribal Inspector) at the project site 1 <sup>st</sup> thing in the afternoon, Contractor or sub-contractors have no equipment or personnel on project site this date, Gene called Rodney A. Bruner the registered Engineer/Land Surveyor w/ Fort Peck Reservation Running Buffalo, civil engineer/land surveying company and we went over the site clearing/grabbing plan and along with grading and piping plans with him. Gene and I also visited the intake and pump station at the river site. Note: Contractor: Chief Construction (owner) Rob Stoltz; called Bob Morrison and informed him they had some health emergencies in the company and had to move personnel around to different sites and they plan on going full bore by Wednesday (11-17-04) this week, Bob: called me and I was between Harco & Malha and he said to go to site and see if anything happens.
Signature: William R. Strong
Title: Resident Project Representative

Tuesday

Date 11-16-04	Temperature AM: PM:
General Effect of Weather on Construction Progress:	
Cloudy + 35° at 7:30 A.M.	
Partly cloudy + 50° at 12:00 P.M.	
Scattered clouds + 50° @ 5:00 P.M.	
Engineering Activities:	
Inspection - Gene Culbertson - Tribal Inspector,	
Visitors to Project: Evelyn Culbertson,	
<b>CONTRACTOR</b>	
Equipment and Condition: Contractor or sub-contractors: have no equipment on site 1 <sup>st</sup> thing this morning	
Personnel: Contractor or sub-contractors: have no personnel on site 1 <sup>st</sup> thing this morning	
Schedule: Start earthwork - clearing and grubbing	
Inspection Hours: 7:30 A.M. to 5:00 P.M.	

Tuesday 11-16-04

General:
Contractor or sub-contractors have no personnel or equipment on site 1 <sup>st</sup> thing this morning. I walked around site and checked the staking for the grubbing and clearing limits and cut/B.II slope stakes for lagoons/ponds and piping locations. Called Bob Morrison and mentioned to him that contractor or sub-contractors haven't shown up on project site yet with equipment or personnel. Bob suggested I call Rob Stoltz. I called Rob and left a message to call me. Contractor's project superintendent Gary Holman called me and said he would be on project site on Thursday this week (11-18-04). I passed this information onto Gene Culbertson and Bob Morrison.
Signature: W. R. Strong
Title: R. P. R.



Thursday

Date 11-18-04	Temperature AM: PM:
General Effect of Weather on Construction Progress:	
Clear + 15° at 7:30 A.M.	
Clear - breeze + 5° at 12:00 P.M.	
Scattered clouds - breeze + 5° at 5:00 P.M.	
Engineering Activities:	
Inspection - Gene Culbertson - Tribal Inspector, Larry Hamilton	
Visitors to Project: Rodney Bruner, Ed Smith, Larry Hamilton Denver Atkinson	
<b>CONTRACTOR</b>	
Equipment and Condition: Contractor or sub-contractors have no equipment on site 1 <sup>st</sup> thing this morning	
Personnel: Contractor or sub-contractors have no personnel on project site 1 <sup>st</sup> thing this morning	
Schedule: start earthwork - clearing and grubbing	
Inspection Hours: 7:30 A.M. to 5:00 P.M.	

Thursday 11-18-04

General:	
No personnel or equipment by contractor or sub-contractors, on project site 1 <sup>st</sup> thing this morning. Contractor (Chief Construction Superintendent: <sup>Gary</sup> Holman on site at 9:00 A.M. this morning, went over some of the staking with <sup>Gary</sup> H., Gene C. and Gene C. called the Surveyor - Rodney Bruner w/ Fort Peck Reservation Canning Buffalo Engineering & Surveying to come out to the site. <sup>Gary</sup> H. took a tour of the site while waiting for Rodney, Rodney and <sup>Gary</sup> went over the staking that had been done by them. <sup>Gary</sup> H. met with Larry Hamilton (Tribal Terce operator) and also went to town to have a meeting w/ Denver Atkinson w/ TERD, and take care of other business for project start-up. Note: on plan sht. 2-C-1, the existing domestic well to be abandoned by contractor as specified in clearing/grubbing specification, see Section 0210; paragraph 3.05, page 3 of 4, "well has been removed and plugged by others, before project started, tribal inspector Gene C. is aware of this.	
Signature: W. R. Strong	Title: R. P. R.

