

Monday

Date 12-6-04	Temperature AM: PM:
General Effect of Weather on Construction Progress:	
Overcast - windy + 30° @ 12:00 P.M.	
Overcast - wind + 30° @ 5:15 P.M.	
Engineering Activities:	
Inspection - Tribal Inspector - Gene Culbertson	
Material Testing Services - Rick Isaacson	
Visitors to Project: Mike O'Connor, M.P.E. - Tom Escarcega	
Tim Shanley (Pres. of the College) Rodney Bruner, Rick Kern - Kern Surveying, Floyd Brandt w/ Northern Electric COOP Inc.	
CONTRACTOR	
Equipment and Condition: Contractor has some equipment on project site, as shown on last pages of this book plus 1 Kenworth truck (only)	
Personnel: Contractor Supt. Gary Holman, Contractor has some personnel on site as shown on last pages of this book, plus truck driver - Donald Wineburger, Less-operator - Larry Hamilton,	
Schedule: Installing 8" S.D. piping in center dike, hauling stripped material to designated stockpile area	
Inspection Hours: 12:00 P.M. to 5:00 P.M.	

Monday 12-06-04

General:	
Contractor has his piping crew installing, trenching, bedding and backfilling on the 8" S.D. piping going west to east in the center dike as shown on sht. 2-C-5 (lagoons #2 & #5) are north & south of trenching operation area, the earthwork crew are hauling stripped topsoil material from lagoons #4, #5 & #6 working from North to South and east to west to the designated topsoil stockpile area as shown on sht. 2-C-7 North west corner of the site, Surveyors were on site giving contractor more elevations for use on grading in the center east & west dike. Testing lab also on project site in the afternoon and ran some density tests, all tests passed. Note: they will bring test results copies next time they are on site (Wednesday 12-08-04). Contractor placed 100' of 8" P.V.C. pipe (5 sections + 18 sections thru 12-3 = 23 sections for 460 lin. Ft. of 8" P.V.C. S.D. piping on 2-8" crosses). Contractor received on site this morning 48 rolls of filter fabric (15' x 900' each).	
Signature: W. R. Strong	Title: R. P. E.

Tuesday

Date	12-7-04	Temperature	AM: PM:
General Effect of Weather on Construction Progress:			
Overcast - windy + 15° at 7:30 A.M.			
cloudy - windy + 30° @ 12:00 P.M.			
cloudy - wind + 30° @ 5:00 P.M.			
Engineering Activities:			
Inspection - Tribal Inspector - Gene Culbertson			
Visitors to Project:			
CONTRACTOR			
Equipment and Condition: Contractor has same equipment on project site as shown on last pages of this book			
Personnel: Supt. Gary Holman - contractor has same personnel as shown on last pages of this book - less - operator Larry Hamilton, plus operator - Dustin Waters, (Vernon Waters)			
Schedule: Install 8" SD piping in center dikes, haul stripped material to designated steep pile area			
Inspection Hours: 7:30 A.M. to 5:00 P.M.			

Tuesday 12-7-04

29

General:
Contractor has his piping crew installing 8" P.V.C. (S.D.) piping going from West to east in the center dikes of the lagoon area, see shot, 2-C-5, pipe this date is between lagoons #2 & #5, they also are bedding and backfilling as they go, the earthwork (dirt) crew are hauling stripped topsoil material from lagoons and dikes around the lagoons #4, #5, & #6 to the designated, Contractor placed 10 sections of 8" P.V.C. piping for a total of 200 lin. Ft. this date and 1-8" cross (total to date 660 lin. Ft. & 3-crosses), Note: Called Bill W. and talked about what to do with the monitoring wells in the lagoon area - how they are to be abandoned, he is going to check with Bob Morrison and also talked to Bill about the B.O.R. wanting photo's put on the internet or something for them too he able to monitor project with. (Note: Photo subject was brought up by the B.O.R. - John Freely thru Gene Culbertson, Bill W. said Mike Watson had called him and left a message about Photos, and Bill is also going to talk to Bob M. about photo's also).
Signature: W. R. Strong
Title: R.P.R.

Wednesday

Date 12-8-04	Temperature AM: PM:
General Effect of Weather on Construction Progress:	
Overcast - Fog - Breeze + 15° @ 7:15 A.M.	
Overcast - Fog - Breeze + 25° @ 12:00 P.M.	
Overcast - mist - wind + 30° @ 5:15 P.M.	
Engineering Activities:	
Inspection - Gene Culbertson - Tribal Inspector	
Materials Testing Services - Rick Isaacson	
Visitors to Project: Frank Gournear w/ G. & S. Construction, Rodney Bruner, Nemo Telephone Cooperative - Joe Cromwell, Seabey Int'l - Cell - 783-7354 (783-7072 & Business - 783-2252) Buddy Sansaver, Everett Smeltzer	
CONTRACTOR	
Equipment and Condition: Contractor has same equipment as shown on last pages of this book, plus 1 - Ingersoll-Rand (pro-pne-series 100) single drum roller	
Personnel: Supt. Gary Holman; Contractor has same personnel on project site as shown on last pages of this book, less Larry Hamilton	
Schedule: Install 8" SD piping and appurtenances in the center dikes, & hauling stripped material to designated stock pile area	
Inspection Hours: 7:15 A.M. to 5:15 P.M.	

Wednesday 12-8-04

General:
Contractor 1 st thing this morning received a load (173-20' sections, couplings and caps) of 4" slotted drain piping and appurtenances. Contractor also had a smooth drum roller delivered to the site in the morning. Contractor's piping crew is working on installing the 8" P.V.C. (S.D.) piping in the center dikes. going from the west to the east, they also are hauling stripped topsoil material from the south side of the center dikes in the lagoons #4, #5, & #6 and dike areas, to the designated topsoil area as shown on sht. 2-C-2, Contractor's testing lab on project site in the morning and ran density tests, all tests passed, he also went with contractor's - sub-contractor (G. & S. Construction) to get a sample of bedding and other materials to be used on site for proctor's grad- ation. Contractor installed 214' (10 sections plus 14' of 8" PVC piping) and 1-8" crossing in the crossing dike. Total piping to date - 660' 214 = 874 lin. Ft. & 4 crosses. G & S construction are hauling Type II pipe bedding to project site
Signature: W. R. Hony
Title: R.P.R.

