

Monday

Date	3-21-05	Temperature	AM: PM:
General Effect of Weather on Construction Progress:			
Cloudy - breeze +30° at 7:00 A.M. (rain/snow showers @ 7:45 A.M.)			
Overcast - breeze rain/snow +35° at 12:00 P.M.			
Overcast - breeze +35° at 5:30 P.M.			
Engineering Activities:			
Inspection - Tribal Inspector - Gene Culbertson			
Visitors to Project: Frank Goureaux (G.S. Construction), Everett Smeltzer (truck driver w/ Chief Construction), Associated Fences/M.S. Fencing (Wolf Point) Court Kelsey (cell # 480-2249), Sam Dorris (phone 653-3394), Earl Price (E.A. Van (portable toilets))			
CONTRACTOR			
Equipment and Condition: Contractor has same equipment as shown on last pages of this book plus 1- John Deere 2006 cc excavator			
Personnel: Supt. Gary Holman - Contractor has same personnel on site as shown on last pages of this book			
Schedule: Excavate in lagoon #1 to sub-grade, backfill on dikes (East & South dikes, Installing 6" P.V.C. piping in West dike North section and center dike west to east.			
Inspection Hours: 7:00 A.M. to			

Monday 3-21-05

General:
Contractors earthwork (dirt) crew are working on excavating in lagoon #1 north end down to sub-grade and using the excavated material to back fill and construct the east dike north half. The piping crew are working on trenching, bedding, placing 6" SSL/BSL P.V.C. piping and compacting the back fill in the west dike (north half) & the center dike going west to the east as shown on sht. 2-C-5 on the west dike in the morning the Contractor placed 177' of 6" P.V.C. piping and # set 1-90° bend for the piping going east in the center dike Contractor's piping crew then set 120' of 6" P.V.C. and # set the brace for 1 valve vault for piping going north & south into lagoons #1 & #4 and to go east to the next valve vault in lagoons #2 & #5. Note Fencing sub-contractors on project in the afternoon to take a look at the project site and go over some of the questions they had about different items. Piping crew installed 1100' Lin. Ft. of 6" P.V.C. piping between 1 st and 2 nd valve vault in center dike. P.V.C. total this date 457 Lin. Ft.
Signature: W. P. Thong
Title: R. P. R.

