

Monday

|                                                                                                                                                                                                                                                          |                           |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|
| Date<br>6-6-05                                                                                                                                                                                                                                           | Temperature<br>AM:<br>PM: |
| General Effect of Weather on Construction Progress:                                                                                                                                                                                                      |                           |
| Partly Cloudy - windy + 55° @ 7:00 A.M.                                                                                                                                                                                                                  |                           |
| Partly Cloudy - windy + 75° @ 12:00 P.M.                                                                                                                                                                                                                 |                           |
| Cloudy - windy + 70° @ 5:30 P.M.                                                                                                                                                                                                                         |                           |
| Engineering Activities:                                                                                                                                                                                                                                  |                           |
| Inspection - Tribal Inspector - Gene Culbertson                                                                                                                                                                                                          |                           |
| Materials Testing Dir. - Rich Isaacson, 1-pick-up w/ testing equipment                                                                                                                                                                                   |                           |
| Visitors to Project: Census - Alan Richards, E+A Vac Portable Toilets - Earl Price, County Road Foreman, (Roosevelt County) Tom G. & S. Construction: Frank Gowan                                                                                        |                           |
| M. R. I. - Easement Coordinator, - Darrel Red Eagle<br>Mike Osanner                                                                                                                                                                                      |                           |
| CONTRACTOR                                                                                                                                                                                                                                               |                           |
| Equipment and Condition: Contractor has same equipment on site as shown on last pages at this book, this date, Plus sub-contractor G. & S. Construction, 2 - dump trucks (one dumper) 2 - Belly dumps                                                    |                           |
| Personnel: Supt. Gary Holman - contractor has same personnel on project site this date as shown on last pages of this book, plus sub-contractor G. & S. Construction - 4 truck driver - Howard Jones, Alvin Sawior, Roy Daniels Wayne Sandau, Stan Myhre |                           |
| Schedule: Excavation and grading in northwest detention pond, finish grading to sub-grade in lagoon #4, grading to finishing sub-grade in lagoon #5, install 4" SUD H.O.P.E. piping                                                                      |                           |
| Inspection Hours: 7:00 A.M. to 5:30 P.M.                                                                                                                                                                                                                 |                           |

Monday 6-6-05

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| General:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| Note: County road superintendent for Roosevelt County, Tom Pome talked w/ Gary Holman about the approach road to the lagoons & said the tribe needs a permit for the approach road to the county road, Gene is taking care of this with new M.R.I. easement coordinator Darrel Red Eagle. G. & S. construction worked with the testing lab on mixing the two piles of materials to get the 6" minus material into spec for the granular slope protection (mix the piles 9 to 1) after mixing and layed, testing lab took a sample, will get test results tomorrow. Contractors crews are working on installing the 4" SUD H.O.P.E. piping in lagoon #1 as shown on sheets 2-C-5, 2-C-6, 2-C-7, the earthwork/dirt crew are working on getting the bottom of lagoons #4 & #5 to sub-grade and working on exterior slopes and bottoms of drainage ditches and detention ponds to sub-grade on the North, Northeast & Northwest areas of project site, see sheet's 2-C-3 & 2-C-5 for details |
| Note: Contractor and sub-contractor G. & S. Construction tried to haul the imported drain gravel to the lagoon #1 sub-grade area working from the north to south, bottom of lagoons are still too soft from the rain and they are going to clear the bottoms up, so they shut that operation down. Contractor installed 220 lin. Ft. of 4" SUD piping in lagoon #1 north end (120' to west & 100' to the east), installed fabric on imported drain gravel as shown in detail in detail on sheet's 2-C-6 & 2-C-7.                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| Signature: W. R. Stoney Title: R. P. R.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |



