

Monday

| | |
|--|------------------------|
| Date 6-27-05 | Temperature AM: PM: |
| General Effect of Weather on Construction Progress: | |
| Cloudy - wind + 55° @ 7:00 A.M. - | |
| Cloudy - wind + 75° @ 12:00 P.M. | |
| Cloudy - wind + 75° @ 5:45 P.M. | |
| Engineering Activities: | |
| Inspection - Tribal Inspector - Gene Culbertson | |
| Visitors to Project: | |
| CONTRACTOR | |
| Equipment and Condition: Contractor has same equipment on site this date as shown on last pages of this book | |
| Personnel: Supt. Gary Holman - Contractor has same personnel on site this date as noted on last pages of this book, none working | |
| Schedule: No work this date because of wet conditions | |
| Inspection Hours: 7:00 A.M. to 5:30 P.M. | |

Monday 6-27-05

| |
|---|
| General: |
| Contractor not working this date because of wet weather conditions and the bottom of the lagoons are too soft to run loaded trucks on or for any other equipment to be working on dikes, slopes or bottom of the lagoons as mentioned above. Note: Talked with contractor earlier in the morning and he said he would be shut down because of conditions mentioned above, I mentioned to Gary I would continue on my way to project site & if they shut down for the rest of the week on Tuesday 6-28-05, we will do the monthly estimate and I will return back to Helena, Wolf Point area received 0.52" of rain in yesterday's 24 hr. period. The trailer on off of the south end of this project site was blown off of its foundations. Note: Contractor working on highway west of Wolf Point is also down and not working (off that Oftedal), they also are not working when they are constructing the new elevator spur line 2 1/2 miles east of Wolf Point. |
| Signature: W. R. Strong |
| Title: R.P.R. |

Tuesday

| | |
|---|------------------------|
| Date 6-28-05 | Temperature AM: PM: |
| General Effect of Weather on Construction Progress: | |
| Mostly Cloudy - wind + 55° at 7:00 A.M. | |
| Cloudy - rain showers - windy + 70° at 12:00 P.M. | |
| Engineering Activities: | |
| Inspection - Tribal Inspector - Gene Culbertson | |
| Visitors to Project: | |
| CONTRACTOR | |
| Equipment and Condition: Contractor has on site the same equipment as shown on last pages of this book, this date | |
| Personnel: Supt. Gary Holman: Contractor has same personnel on site as shown on last pages of this book this date, has had Personnel not working this date | |
| Schedule: No work this date because of wet conditions | |
| Inspection Hours: 7:00 A.M. to | |

Tuesday 6-28-05

| |
|---|
| General: |
| Note: last night it started raining after 12:00 A.M. and stopped around 5:00 A.M. and rained 0.08" during this period. It has rained 6.10" during the month of June to this date, in last 24 hrs, it has rained 0.02" according to the paper. Contractor shut project down for the rest of this month and to start & back up on July 5 th 2005, Went over the monthly periodic cost estimate with the contractor's superintendent (Gary) & Tribal Inspector - Gene, everyone agreed on the estimate also Gene is attending on monthly meeting, whether there will be one or not, not that much has been done, may have it on July 7 th 2005 instead of July 5 th 2005, mentioned to Gene that the meeting is up to them, as Tom Escarcega, M.R.T. Director |
| Note: on 6-29-05 newspaper Will Point got 0.6", 6-30-05 - 0.6 0.6" |
| Signature: W. P. Strong |
| Title: R.P.R. |