

Tuesday

Date	8-30-05	Temperature	AM: PM:
General Effect of Weather on Construction Progress:			
Line cast - breeze +60° @ 11:00 A.M.			
Cloudy - windy +65° @ 12:00 P.M. (wind gusts to 50 m. ph. 2)			
Cloudy - windy +65° @ 5:30 P.M.			
Engineering Activities:			
Inspection - Tribal Inspector - Gene Culbertson			
Visitors to Project: Wild Fence - John Ficken, Pat O'Connor G. & S. Construction - Frank Gourneau,			
CONTRACTOR			
Equipment and Condition: Contractor and Sub-Contractor: G. & S. Construction have same equipment on site this date as shown on last pages of this book or as noted.			
1- end dump & Waste truck, 1- End dump - 2- belly dumps Mike Roy, Ben, Tim			
Personnel: Supt. Gary Helman, Contractor & Sub-contractor G. & S. Construction have same personnel on site this date as noted on last pages of this book or as noted, Contractor boss - Donald Winberger at end of the day on Friday 8-26-05.			
Schedule: Work in all the lagoons & dike roads			
Inspection Hours: 7:00 A.M. to			

Tuesday 8-30-05

General:	
Note: Grizzle Fence not on project site this date, they did receive fencing materials for both Wolf Point, mt. airport & this project, contractor stockpiled the fencing on this project for both projects. Contractor has his crews working on setting grade stakes for the top of the dike roads for finish grade on the crushed top surfacing and also finish setting the catwalk frames on the lagoon outlet structure as shown on sht. # 3-S/M-2. They also are watering and rolling the dike roads. Contractor installed 10' of 6" P.V.C., they also are working on forming for the splash pads for the inlet piping in lagoons # 2 & # 3. Note: the additional 10' of 6" P.V.C. s.s.l./B.S.L. piping was added in lagoon # 2 where the splash pad goes. Note: checked the chain link fence post that were poured last Thursday 8-18-05, they stopped 30' short on the N.E. corner of the project site see sht. 2-C-2 See when fence was supposed to end, also along the east & south side they didn't pour all the holes full as shown on sht. 4-D-1, details 2441 & 2442, the ground post for lightning protection were set at what depth (unknown) (Note: one post on the south east corner area wasn't poured as it was driven into the ground at what depth still unknown, sub contractor so it is assumed the other ground posts that are poured, one okay, at the south west corner they still have approximately 90" east of S.W. corner to still set post, all along the West side plus the gate and 30' still to go in the N.E. corner going south as called for in plans, fill post holes with cement that are low on material (see plan sht. as mentioned above), also the new grounding post that are in already dug holes along the south west and west side are not long enough and need to be replaced with post correct length posts.	
Signature: W. R. Strong	Title: E. P. L.

Wednesday

Date August 31, 2005	Temperature AM: PM:
General Effect of Weather on Construction Progress:	
Scattered clouds - breeze + 55° @ 7:00 A.M.	
Scattered clouds - windy + 70° @ 12:00 P.M.	
Scattered clouds - windy + 75° @ 5:30 P.M.	
Engineering Activities:	
Inspection - Tribal Inspector - Gene Culbertson	
Visitors to Project: G. & S. Construction - Frank Courneau	
CONTRACTOR	
Equipment and Condition: Contractor & Sub-contractors - G & S.	
Construction have same equipment as on site this date as noted on last pages of this book or as noted	
1-end dump & water truck, 2-belly dumps & 1-end dump Roy, Ben, Tim	
Personnel: Supt. Gary Holman - Contractor and Sub-contractors - G & S.	
Construction have same personnel on site this date as noted on last pages of this book or as noted	
Schedule: Work on approach road to lagoon dikes, lagoon dike roads, lagoons #1 thru #6 & lagoon inlet pads	
Inspection Hours: 7:00 A.M. to 5:30 P.M.	

Wednesday August 31, 2005

General:
Recent rains during the night 0.12", tracks not hauling until later in the morning, because of the wet condition this morning the contractor has his crews working on tying the rebar mats for the splash pads (inlet) as shown on sht. 2-C-6 along with details and notes on the same sht., they also are working on the approach road to the center of the lagoons as shown on sht.s 2-C-2, 2-C-3 & 2-C-5, Contractor re-exposed the 18" x 40' C.M.P. culvert w/F.E.T.S. each end and broke the south end strap, strap needs to be lined, Sub-contractor G. & S. Construction started hauling 3/4" minus surface course to ten lagoon dikes where they are short on material at 10:15 A.M.±.
Signature: W. R. Strong
Title: P.P.R.

Thursday

Date September 1, 2005	Temperature AM: PM:
General Effect of Weather on Construction Progress:	
Clear + 55° @ 7:00 A.M.	
Clear + 75° @ 12:00 P.M.	
Engineering Activities:	
Inspection - Tribal Inspector - Gene Culbertson	
Visitors to Project: G. & S. Construction - Frank Gournneau	
CONTRACTOR	
Equipment and Condition: Contractor and sub-contractor G. & S. Construction have same equipment on site this date as noted on last pages of this book or as noted this date.	
1-end dump-1 water truck, 2-belly dumps, 1-end dump - Roy, Ben, Tim,	
Personnel: Contractor and sub-contractor - G. & S. Construction have same personnel on project site this date as noted on last pages of this book or as noted this date.	
Schedule: Work on splash pads in lagoons #1 thru #6, Work on approach road to lagoons and all roads on top of lagoon dikes.	
Inspection Hours: 7:00 A.M. to	

Thursday September 1, 2005

General:	MA MS
Sub-contractor G. & S. Construction is hauling crushed ^{top} base surface material to the top of all dike roads or a road to the lagoons and same material plus crushed base course material to the access road to the lagoons. Contractor has an crew checking grade on lagoon road tops for finish grade, and want another crew working on finishing setting the inlet splash pads in lagoons #4 & #5 and getting all of them ready to pour (lagoons #1 thru #6). Contractor is also grading watering and rolling (compacting the top of the dikes and access road. Note: Genex - West & East in Wolf Point on Poplar stations are rationing diesel fuel this day because of the disaster in New Orleans this started at 9:00 A.M. Contractor started pouring the splash pads in lagoon #6 @ 10:20 A.M., poured splash pads in lagoons #3 & #2 also, still have lagoons #1, #5 & #4 to go this afternoon.	
Signature: W. R. Shroy	
Title: R.P.R.	