

Monday

Date	11-22-04	Temperature	AM: PM:
General Effect of Weather on Construction Progress:			
Cloudy - windy - rain showers + 35° @ 12:00 P.M.			
Cloudy - windy + 30° @ 5:00 P.M.			
Engineering Activities:			
Inspection - Gene Kullbertson - Tribal Inspector			
Visitors to Project: Rod Bruner			
CONTRACTOR			
Equipment and Condition: Contractor: 1-¾ ton extended cab chev. pick-up, The following John Deere equipment - 1-330LC excavator			
1-624H loader/forklift, 1-700 H (XLT) dozer, 1-Caterpillar 140G grader, 1-Kenworth side dump truck, 1- cat John Deere 230LC Excavator			
Personnel: Superintendent - Gary Helman, 2-operators - Larry Hamilton, Jason Hamilton			
Schedule: Stripping the staging area limits			
Inspection Hours: 12:00 P.M. to 5:00 P.M.			

Monday 11-22-04

General:	
Contractor has his crew working on stripping the staging area limits as shown on sht. 2-C-2, mentioned to contractor to make sure they stockpile the stripped topsoil in correct area as shown on the same plan sht. 2-C-2 and to make sure the stockpiled topsoil won't interfere with the re-routing of the power line as also shown on sht. 2-C-2, also make sure that all work stays on this property and doesn't encroach onto the property to the west. Contractor also wants to dig a test pit on the southeast of this logown area to see if he can find water and maybe drill a well and use a storage pit for water for backfilling. Gene informed contractor that if they drill a well they will have to get a permit to do so, from the tribal Water Resource officer: Carl Four Star. Gene informed contractor that the money had been paid to Northwestern Northern Electric Co-op to relocate the overhead power ^{stt} power lines onto the N.W., North & N.E. sections of project site as shown on sht. 2-C-2	
Signature: W. R. Strong	Title: R.P.E.

Tuesday

Date 11-23-04	Temperature AM: PM:
General Effect of Weather on Construction Progress:	
Cloudy - breeze +10° at 7:30 A.M.	
Partly Cloudy - wind +30° @ 12:15 P.M.	
Partly Cloudy - breeze +30° @ 4:45 P.M.	
Engineering Activities:	
Inspection - Gene Culbertson - Tribal Inspector	
Visitors to Project: Idaho Trucking Co. - Driver: James Zastrow, Rodney Bruner, Floyd Brandt - Plant Superintendent w/ Northern Electric Co-op, Inc.	
CONTRACTOR	
Equipment and Condition: Contractor has same equipment on project site as shown on last pages of this book.	
Sub-contractor: G & S Construction, Poplar Mt. - owner: Frank Gausean, 1-dumptruck, 1-driver; Contractor plus - 1-office trailer, 1-kenworth side dump truck, 2-truck boxes	
Personnel: Supt. Gary Holman, Contractor has same personnel as shown on last pages of this book	
Schedule: Stripping the staging area, remove fence, receive piping and equipment	
Inspection Hours: 7:30 A.M. to 4:45 P.M.	

Tuesday 11-23-04

General:	
Contractor has his crew working on stripping the staging area as shown on sht. 2-c-2 and removing the 90'± of fence as called for in note #6 on sht. 2-c-1, they also are working on equipment, unloading a the truck load of 6" & 8" P.V.C. piping DR 14 both 6" & 8" and DR 18 - 8" (22 sections), DR 14 (161 sections), 6" DR 14 (87 sections). Contractor had an office trailer delivered to project site in the afternoon and had his sub-contractor haul gravel for the staging site around the # trailer (Pierce leasing supplying the trailer. Northern Electric Co-op Inc were on project site and informed contractor and Tribal Inspector Gene that they would have their surveyor on site to stake location for them, and start next week if at all possible. Contractor went at over location with N.E.C., note they also are going to do a drop for the office trailer. Contractor cut an edge around 3 sides of the (east, south, north) sides of lagoons at tops of slopes and down south side of center dike of lagoons in late afternoon, Contractor talked to Gene about hiring thru Terry and Gene mentioned to Gary that Denver would send the personnel out to him for whatever trade he needs and Gary can pick whoever he wants after the interview, or select whoever he wants. Contractor received two (2) trench boxes and another Kenworth side dump truck at end of day. Mentioned to Contractor that his pipe totals on site don't agree with the shipping bill of lading (8" DR 14 - 22 ok, 6" DR 14 - 87 ok, 8" DR 18 - 169 only 161), Contractor and I re-checked and he agreed he is short 8 sections of 8" DR 18.	
Signature: W. E. Strong	Title: R. P. R.

Wednesday

Date	11-24-04	Temperature	AM:
			PM:
General Effect of Weather on Construction Progress:			
Cloudy + 05° w/ breeze at 7:30 A.M.			
Partly cloudy - wind + 25° @ 12:45 P.M.			
Engineering Activities:			
Inspection - Gene Culbertson - Tribal Inspector			
Visitors to Project: Mike O'Connor, Rodney Bruner, Will Goers Connie Ferguson (Ferguson), Richard Clark			
CONTRACTOR			
Equipment and Condition: Contractor has equipment on site as shown on last pages of this book			
Personnel: Supt. Gary Holman, contractor has same personnel as shown on last pages of this book			
Schedule: Start stripping in the lagoon center dike area			
Inspection Hours: 7:30 A.M. to 1:00 P.M.			

Wednesday 11-24-04

General:
Contractor has his crew removing some of the fence (existing) along the north side of the lagoon area as shown on skt. 2-c-1 and noted in note #6, they also are marking the intersection of dikes along the center line dike for stripping the center line dike and all other sections of other dikes, they also are stripping the west dike on lagoon #1 and the area where the detention pond on the northwest corner section goes. Talked with Bill Wiegand about the project also mentioned to him that both Gene and I don't have any of the boring logs for this project, Bill is going to get me 8 more copies and either send them by mail or have them on my desk to pick-up in Helena this week end
Signature: W. R. Strong
Title: R. P. R.