

DAILY CONSTRUCTION DIARY # 25

Project Name: FORT PECK RESER WTP Day of Week: THUR Date: 7-26-07
 Project Number: 2713.003 By: LARRY WYMAN
 On-site Time: 6:30 A.M. Off-site Time: 4:30 P.M. (9HR)

A) WEATHER:

Temperature	Condition	Precipitation:
Previous Overnight: <u>65</u>	Previous Overnight: <u>Cldy</u>	<u>0</u>
7:00 a.m. to Noon: <u>82</u>	7:00 a.m. to Noon: <u>Clear</u>	<u>0</u>
Noon to 6:00 p.m.: <u>85</u>	Noon to 6:00 p.m.: <u>"</u>	<u>0</u>

Affect on Construction: None, site dry

B) CONTRACTOR OPERATION:

Prime Contractor: Apollo CONST. Shift Start Time: 6:00 A.M. Shift Finish Time: 4:30 P.M. (10HR)
 Contractor's Supervisor: Mark M. & Harlan C
 Work Location/Station: 3:1 slope north of Clearwell
 Subcontractor: _____ Shift Start Time: _____ Shift Finish Time: _____
 Work Location/Station: _____
 Subcontractor: _____ Shift Start Time: _____ Shift Finish Time: _____
 Work Location/Station: _____
 Contract Time: Day 80 of 500 (Calendar/Work) Days

Number of Personnel and Hours

	Superintendent	Foreman	Operators	Skilled Labor	Unskilled Labor	Other	Other
Crew #1 <u>Dirt</u>	<u>Mark M</u>	<u>—</u>	<u>5</u>	<u>1</u>	<u>1</u>	<u>1</u>	<u>—</u>
Crew #2 <u>Conc</u>	<u>Harlan C</u>	<u>1</u>	<u>—</u>	<u>—</u>	<u>—</u>	<u>—</u>	<u>2</u>
Subcontractor #1							
Subcontractor #2							

2 new men today Ray Hamilton (Trk Dr) Mike Stump (op) 13 Man Crew

C) EQUIPMENT (model/hours):

Primary Backhoe: C-330 (10) Support Backhoe: C-312 (0) Compactors: C-563 (0) Front-End Loader: C-950 (0) Scrapers: _____
 Dozer: J0-450 (2) Grader: _____ Paver: _____ Pumps: Idle Generator: C-100KW Idle
 Dump Truck w/pup: (10) 2-C4000 Trks: Ea (10) Grove 40 Crane: Part Time

D) CONSTRUCTION ACTIVITY:

Prime Contractor: 6:00 A.M. to 11:30 A.M. Dirt crew cont'd Xvation 3:1 slope to north of Clearwell, Gravel crew 2 men @ Tribal Pit, 1 Trk w/pup importing Structural Fill from Tribal Pit. Carps working on Conc Batch

(Continued on Back)

RPR Initials: (LW)

AG
7/30/07

DIARY #: 25

DATE: 7-26-07

(Continued): Plant extending gravel Hopper Bin walls.

- Rec'd 2nd load #11 rebar.
- Crews cont'd work per above until 4:30 P.M.
- Work shutdown for weekends.

Subcontractor(s):

E) ENGINEERING ACTIVITY:

Monitor and document construction activities and progress.
Instructed Mark M to fill in low/ponding area to east
of location waste area. Pulled Structural Fill sample.
Off site drove to Billings office.

F) OTHER COMMENTS: (Visitors/Photographs, etc.)

PHOTO: #40 100kw GenSet.

G) ACTION ITEMS OR OUT-OF-SCOPE ITEMS: (eg, Extra Work, Force Account Work)

None.

H) ATTACHMENTS: (eg, Quantities, Stored Materials))

1. None
2. _____
3. _____

Fanny Whymor
RPR Signature
MORRISON-MAIERLE INC.

RPR
Title

7-26-07
Date