

DAILY CONSTRUCTION DIARY # 42

Project Name: FORT PECK RESER WTP Day of Week: TUES Date: 9-4-07
 Project Number: 2713.003 By: LARRY WYMAN
 On-site Time: 7:00 A.M. Off-site Time: 4:30 P.M. (9 HR)

A) WEATHER:

Temperature	Condition	Precipitation:
Previous Overnight: <u>56°</u>	Previous Overnight: <u>Clear</u>	<u>0</u>
7:00 a.m. to Noon: <u>93°</u>	7:00 a.m. to Noon: <u>Clear</u>	<u>0</u>
Noon to 6:00 p.m.: <u>97°</u>	Noon to 6:00 p.m.: <u>Clear Windy</u>	<u>0</u>

Affect on Construction: None, site dry

B) CONTRACTOR OPERATION:

Prime Contractor: Apollo Const. Shift Start Time: 6:30 A.M. Shift Finish Time: 5:00 P.M. (10 HR)
 Contractor's Supervisor: Mark M. & Harlan C.
 Work Location/Station: Gravel Pit, Batch Plant, 3:1 Hillside
 Subcontractor: Zimmerman Ticks Shift Start Time: 6:30 A.M. Shift Finish Time: 5:00 P.M.
 Work Location/Station: 3 ticks - Harlan Pit Run to site from Tribal Pit.
 Subcontractor: Rock Cr. Elect. Shift Start Time: 12:00 P.M. Shift Finish Time: 5:00 P.M.
 Work Location/Station: Hookup Elect to Job Offices, Batch Plant & Misc.
 Contract Time: Day 120 of 500 (Calendar/Work) Days

Number of Personnel and Hours

	Superintendent	Foreman	Operators	Skilled Labor	Unskilled Labor	Other	Other
Crew #1	<u>Mark M.</u>	<u>—</u>	<u>* 5</u>	<u>2</u>	<u>—</u>	<u>1 mech</u>	<u>1 tick dr.</u>
Crew #2	<u>Harlan C.</u>	<u>1 Carp</u>	<u>1 Crane</u>	<u>7 Carps</u>	<u>1 Apprent</u>	<u>—</u>	<u>—</u>
Subcontractor #1	<u>Zimmerman</u>						<u>3 ticks dr.</u>
Subcontractor #2	<u>Rock Cr. Elect.</u>			<u>2 Elect</u>			

* Op. Rich Clark back to work ** Melvin Agure absent (3rd time)

C) EQUIPMENT (model/hours):

Primary Backhoe: C-330 (8) Support Backhoe: C-312 (0) Compactors: C-563 (0) Front-End Loader: C-966 (10) Scrapers: —
 Dozer: 10-450 (4) Grader: — Pavers: — Pumps: All 6/1e Generator: C-100K on job offices
 Dump Truck w/pup: (10) C-900 Ticks? (8ea) Grove 40 Crane (Pr)

D) CONSTRUCTION ACTIVITY:

Prime Contractor: Site Crew setup security fence around Aggregate Wash sediment ponds then resumed Aviation of 3:1 slope to north of Contact Basin. 1 end dump truck w/pup continued hauling coarse

(Continued on Back)

RPR Initials: (LW)

9/10/07

DIARY #: 42

DATE: 9-4-07

(Continued): concrete aggregates. 3 Zimmerman trucks import'g pit run for site haul roads. Conc crews cont'd setup of Water Storage structure @ Batch Plant, setup of Conc agg wash plant and preparing water stop for BWR sump floor pour. Carps tabbing forms for sumps in 4 corners of Clearwell Basin.

Subcontractor(s): Rimrock Elec. (2 men) Allen Woodward, Tracy Mar & Louis ^{Pease} Apprentice on site to hookup job offices and Batch Plant and Panel for construction between new structures.

E) ENGINEERING ACTIVITY:

Monitor & document construction activities & progress

F) OTHER COMMENTS: (Visitors/Photographs, etc)

PHOTOS: #12 Place fabric for haul road Batch Plant to new structures. #12 view to west, #13 view to east.

G) ACTION ITEMS OR OUT-OF-SCOPE ITEMS: (eg, Extra Work, Force Account Work)

H) ATTACHMENTS: (eg, Quantities, Stored Materials)

1. Water Water Lab result (for conc mix)
2. Clearwell Subgrade & Base gravel density tests. 8/25-29/07
3. Const Survey Notes for BWR & Clearwell Basins

James Whymmer
RPR Signature

RPR
Title

9-4-07
Date

MORRISON - MAIERLE INC.