

DAILY CONSTRUCTION DIARY # 238

Project Name: FORT PELK RESER WTP Day of Week: SAT Date: 9-16-08
 Project Number: 2713,003 By: LARRY WYMAN
 On-site Time: 7:30 A.M. Off-site Time: 9:30 A.M. ZHR

A) WEATHER:

<u>Temperature</u>	<u>Condition</u>	<u>Precipitation:</u>
Previous Overnight: <u>40</u>	Previous Overnight: <u>Cldy</u>	<u>0</u> <u>Calm</u>
7:00 a.m. to Noon: <u>58</u>	7:00 a.m. to Noon: <u>"</u>	<u>Trace</u> <u>Scattered</u>
Noon to 6:00 p.m.: <u>67</u>	Noon to 6:00 p.m.: <u>"</u>	<u>"</u> <u>Showers</u>

Affect on Construction: None

B) CONTRACTOR OPERATION:

Prime Contractor: Apollo Const. Shift Start Time: _____ Shift Finish Time: _____
 Contractor's Supervisor: Harlan Colvig Supt. Ron Harris PM
 Work Location/Station: _____
 Subcontractor: Anderson Mason Shift Start Time: 7:00AM Shift Finish Time: 12:00 P.M.
 Work Location/Station: BWR Pumproom
 Subcontractor: X Shift Start Time: _____ Shift Finish Time: _____
 Work Location/Station: _____
 Contract Time: Day 488 of 569 (Calendar/~~Work~~) Days 81 Remain

Number of Personnel and Hours

	Superintendent	Foreman	Operators	Skilled Labor	Unskilled Labor	Other	Other
Crew #1	<u>Harlan</u>						
Crew #2							
Subcontractor #1							
Subcontractor #2							

C) EQUIPMENT (model/hours):

Primary Backhoe	Support Backhoe	Compactors	Front-End Loader	Scrapers
_____	_____	_____	_____	_____
Dozer	Grader	Paver	Pumps	Generator
_____	_____	_____	_____	_____
Dump Truck <u>w/pup</u>	<u>Manitowoc</u>	<u>GROVE</u>		
_____	<u>100T</u>	<u>40T</u>		

D) SUB CONSTRUCTION ACTIVITY:

Prime Contractor: Per Anderson Mason Foreman, Kameron Kidrick
request yesterday, I was on site @ _____ A.M. for
grouting of BWR Pumproom 1st 4' high walls.
Kameron K. moved grouting of wall back to

(Continued on Back)

RPR Initials: (LW)

AG 9/17/08

DIARY #: 238

DATE: 9-6-08

(Continued): 9:00 A.M. (from 8:00 A.M. schedule last night)
Wolf Point R/M delivered 3 CY grouting.
Finished grouting 4' high wall @ 9:30 A.M.
Left site.

E) ENGINEERING ACTIVITY:

Observe, inspect, document work in progress.
Inspect 4' high wall section on BWR Pump room and
grouting of wall. Pulled 4 test cylinders
for testing of grout.

F) OTHER COMMENTS: (Visitors/Photographs, etc.)

PHOTOS: #75, 76, 77 Placing grouting on 1st 4' high
wall section on BWR Pump room. View of CMD
looking north.

G) ACTION ITEMS OR OUT-OF-SCOPE ITEMS: (eg, Extra Work, Force Account Work)

None.

H) ATTACHMENTS: (eg, Quantities, Stored Materials))

1. _____
2. _____
3. _____

Harry Wlymer RPR
RPR Signature Title

9-6-08
Date

MORRISON-MAIERLE