

DAILY CONSTRUCTION DIARY # 52

Project Name: FORT PECK RESER WTP Day of Week: THUR Date: 9-20-07
 Project Number: 2713.003 By: LARRY WYMAN
 On-site Time: 7:00 A.M. Off-site Time: 5:00 P.M. (9 Hr)

A) WEATHER:

<u>Temperature</u>	<u>Condition</u>	<u>Precipitation:</u>
Previous Overnight: <u>40°</u>	Previous Overnight: <u>Clear</u>	<u>0</u>
7:00 a.m. to Noon: <u>62</u>	7:00 a.m. to Noon: <u>"</u>	<u>0</u>
Noon to 6:00 p.m.: <u>66</u>	Noon to 6:00 p.m.: <u>PT Cldy</u>	<u>0</u>

Affect on Construction: None site dry

B) CONTRACTOR OPERATION:

Prime Contractor: Apollo Const. Shift Start Time: 6:30 A.M. Shift Finish Time: 5:00 P.M. (10 Hr)
 Contractor's Supervisor: Mark M. & Hadas C
 Work Location/Station: Agg Wash Plant, Clearwell
 Subcontractor: Rimrock Elect Shift Start Time: 7:00 A.M. Shift Finish Time: 5:00 P.M.
 Work Location/Station: Rewire Agg wash plant
 Subcontractor: _____ Shift Start Time: _____ Shift Finish Time: _____
 Work Location/Station: _____
 Contract Time: Day 136 of 500 (Calendar/Week) Days

Number of Personnel and Hours

	Superintendent	Foreman	Operators	Skilled Labor	Unskilled Labor	Other	Other
Crew #1	<u>Mark M</u>	<u>1 carp</u>	<u>5</u>	<u>2</u>		<u>1 Mech</u>	<u>1 Hk dr</u>
Crew #2	<u>Hadas C</u>	<u>1 carp</u>	<u>2</u>	<u>7 Carps</u>	<u>1 Apprentice</u>		
Subcontractor #1	<u>Rimrock</u>			<u>2</u>			
Subcontractor #2							

C) EQUIPMENT (model/hours):

Primary Backhoe C-330(2) *Support Backhoe C-312(10) *Compactors C-51a3(2) C-850(2) Front-End Loader C-916b(10) Scrapers _____
 Dozer J045D(0) *Grader C-140(0) _____ Pumps Idle Generator _____
 Dump Truck w/pup (10) Grove 40 Manitowoc C-400 Tiks _____
(0) (0) (4) (0)

* Equipment moved out to Poplar Airport.

D) CONSTRUCTION ACTIVITY:

Prime Contractor: Dirt crew reworked Aggregate wash plant (setup constant speed feed hopper) and ramp with drainage system (see photo) 12:00 P.M. dirt crew off site - took pumps

(Continued on Back)

RPR Initials (LW)

AG
9/27/07

DIARY #: 52

DATE: 9-20-07

(Continued): roller, C-140 blade, C-312 to Poplar Airport. Conc crews cont'd rebar placement top mat Clearwell foundations and building misc formwork. 1 Apollo truck w/ pup hauled Conc sand to site all day. Contractor workmanship & product continues to be GOOD.

Subcontractor(s): Kimrock Elect, 2 man crew finished rewiring of controls on Batch Plant and added control for Hopper feed on Wash Plant (see photo).

E) ENGINEERING ACTIVITY: Monitor & document const activity & progress. Inspect rebar placement on Clearwell foundation. Pulled Conc Sand sample (from stockpile after run through wash plant twice) sent to Billings Lab.

F) OTHER COMMENTS: (Visitors/Photographs, etc.) PHOTOS: #29 Clearwell view to east, #30 Agg Wash Plant #31 to 35 SCAN SITE East to West, view top hill north of Clearwell, #36 to 42 SCAN SITE, view from top hill north of Contact Basin.

G) ACTION ITEMS OR OUT-OF-SCOPE ITEMS: (eg, Extra Work, Force Account Work) None

H) ATTACHMENTS: (eg, Quantities, Stored Materials) 1. Rec'd employee list from Ron Harris. 2. 3.

[Signature]
RRR Signature
MORRISON-MAIERLE INC.

RRR
Title

9-20-07
Date