

DAILY CONSTRUCTION DIARY # 63

Project Name: Fort Peck Tribes WTP Day of Week: Wed Date: 10-10-07
 Project Number: 2713.003 By: Larry Wyma
 On-site Time: 7:00 A.M. 2:30 P.M. Off-site Time: 11:30 A.M. 5:30 P.M. (7HR)

A) WEATHER:

<u>Temperature</u>	<u>Condition</u>	<u>Precipitation:</u>
Previous Overnight: <u>32°</u>	Previous Overnight: <u>Clear</u>	<u>0</u>
7:00 a.m. to Noon: <u>47°</u>	7:00 a.m. to Noon: <u>" Windy</u>	<u>0</u>
Noon to 6:00 p.m.: <u>55°</u>	Noon to 6:00 p.m.: <u>"</u>	<u>0</u>

Affect on Construction: None site drying out since weekend rains.

B) CONTRACTOR OPERATION:

Prime Contractor: Apollo Const Shift Start Time: 7:00 A.M. Shift Finish Time: 5:30 P.M. (10HR)
 Contractor's Supervisor: Harlan C. & Mark M.
 Work Location/Station: Clearwell, Agg Wash, Screen Plant
 Subcontractor: _____ Shift Start Time: _____ Shift Finish Time: _____
 Work Location/Station: _____
 Subcontractor: _____ Shift Start Time: _____ Shift Finish Time: _____
 Work Location/Station: _____
 Contract Time: Day 156 of 500 (Calendar ~~Work~~ Days)

Number of Personnel and Hours

	Superintendent	Foreman	Operators	Skilled Labor	Unskilled Labor	Other	Other
Crew #1	<u>Harlan C.</u>	<u>1 Corp</u>	<u>1 Crane</u>	<u>8 Carps</u>	<u>1 apprentice</u>	<u>—</u>	<u>—</u>
Crew #2	<u>Mark M.</u>	<u>—</u>	<u>4</u>			<u>1 Mech</u>	<u>1 Welder</u>
Subcontractor #1							
Subcontractor #2							

C) EQUIPMENT (model/hours):

Primary Backhoe <u>C-330 (0)</u>	Support Backhoe _____	Compactors _____	<u>C-950 (10)</u>	Front-End Loader <u>C-966 (10)</u>	Scrapers _____
Dozer <u>JD-450 (0)</u>	Grader _____	Bever _____	<u>3 Pumps</u>	Generator <u>C-7NB3</u>	Fork Lift <u>(8)</u>
Dump Truck <u>w/pup (10)</u>	<u>Grove 40T. (0)</u>	<u>Manitowoc 100T. (5)</u>	<u>2-C400 Trks (0)</u>	<u>Cat Hoel/ldr PT</u>	

D) CONSTRUCTION ACTIVITY:

Prime Contractor: Dirt crew moved screen plant to WTP site & setup next to Agg Wash Plant began processing back thru screening plant over a #4 sieve & discharging fine sands into

(Continued on Back)

RPR Initials: LW

10/24/07

DIARY #: 603

DATE: 10-10-07

(Continued): Agg Wash plant (screening off material retained on #4 sieve. 1 Apollo truck w/pump hauled coarse Conc Agg from pit to WTP site all day.

Carp & ironworkers cont'd installing bulkheads and water stop across Clearwell slab, crew raising & reblocking entire mat, setup small dewater pump inside BWR formwork to
Subcontractor(s): get rid of rain water.

- Note: Crew washing coarse conc aggs in A.M. until screen plant arrived & setup.

PHOTO #13 Screen Plant process conc sand into Wash Plant.

E) ENGINEERING ACTIVITY:

Observe & document const activity & progress. Inspect bulkhead/water stop installation and rebar placement.

F) OTHER COMMENTS: (Visitors/Photographs, etc.)

Apollo intends to acquire 300± ton of spec Conc sand from WPR/M to get approved mix design so can begin Conc pours while processing sand on site.

G) ACTION ITEMS OR OUT-OF-SCOPE ITEMS: (eg, Extra Work, Force Account Work)

H) ATTACHMENTS: (eg, Quantities, Stored Materials)

1. HKM Course & Fines Conc Agg Gradations for 9-12-07 & 9-26-07 Tribal Pit & Wolf Point R-M Conc Sands of 10-13-07.

Randy Whyma
RPR Signature

RPR
Title

10-10-07
Date

Morrison-Maverle