

**DAILY CONSTRUCTION DIARY # 67**

Project Name: FORT PELK RESER WTP Day of Week: Wed Date: 10-17-07  
 Project Number: 2713.003 By: LARRY WYMAN  
 On-site Time: 7:00 A.M. 1:00 P.M. Off-site Time: 11:00 A.M. 5:30 P.M.

**A) WEATHER:**

	<u>Temperature</u>		<u>Condition</u>		<u>Precipitation:</u>
Previous Overnight:	<u>30°</u>	Previous Overnight:	<u>Cldey</u>		<u>0</u>
7:00 a.m. to Noon:	<u>44°</u>	7:00 a.m. to Noon:	<u>Cldey</u>		<u>0</u>
Noon to 6:00 p.m.:	<u>49°</u>	Noon to 6:00 p.m.:	<u>Cldey</u>		<u>0</u>

Affect on Construction: Cool during night, dry 42° @ 7:00 A.M. site dry

**B) CONTRACTOR OPERATION:**

Prime Contractor: Apollo Const. Shift Start Time: 7:00 A.M. Shift Finish Time: 5:30 P.M.  
 Contractor's Supervisor: Harlan C.  
 Work Location/Station: Screen Plant, Agg Wash, Contact Basin  
 Subcontractor: \_\_\_\_\_ Shift Start Time: \_\_\_\_\_ Shift Finish Time: \_\_\_\_\_  
 Work Location/Station: \_\_\_\_\_  
 Subcontractor: \_\_\_\_\_ Shift Start Time: \_\_\_\_\_ Shift Finish Time: \_\_\_\_\_  
 Work Location/Station: \_\_\_\_\_  
 Contract Time: Day 163 of 500 (Calendar/~~Work~~) Days

**Number of Personnel and Hours**

	Superintendent	Foreman	Operators	Skilled Labor	Unskilled Labor	Other	Other
Crew #1 (IB)	<u>Harlan C.</u>	<u>1 Corp</u>	<u>4</u>	<u>7 Corps</u>	<u>3</u>	<u>1 Mech</u>	<u>1 Trkdr.</u>
Crew #2							
Subcontractor #1							
Subcontractor #2							

**C) EQUIPMENT (model/hours):**

Primary Backhoe <u>C-330(3)</u>	Support Backhoe _____	Compactors _____	Front-End Loader <u>C-950 (10HR)</u>	Scrapers _____
Dozer <u>J0450(0)</u>	Grader _____	Paver _____	Pumps <u>Part Time</u>	<u>C-THB3 Fork Lift</u> <u>Part time.</u>
Dump Truck w/pup <u>(10)</u>	<u>Grave 40T.</u> <u>(0)</u>	<u>Mantowoc</u> <u>100T. (2)</u>	<u>2-C400T.ks</u> <u>(1)</u>	<u>Cat hoe/loadr</u> <u>(0)</u>

**D) CONSTRUCTION ACTIVITY:**

Prime Contractor: Dirt crew continued process Conc Sand. Agg thru screening plant & wash system. Moved Hopper/Conveyor gravel feed off Agg Wash System back onto Concrete Batch Plant.

(Continued on Back)

RPR Initials: LW

*Handwritten signature/initials*  
10/24/07

DIARY #: 67

DATE: 10-17-07

(Continued): Apollo Trk w/pup continued hauling Conc Sand from O'Connor Pit to job site.

Carp & ironwks continued assembly of EFCD Steel wall forms, installed dewater well in NW & SW corners Contact Basin area excavation (2 wells) well in SW Cor producing 12:15 PM.

Subcontractor(s): None.

- Note: Apollo's plan is to Batch Conc Wed 10-24-07, pour 3' exterior areas around walls of BWR Basin slab.

E) ENGINEERING ACTIVITY:

Observe & document const activities and progress. Review Apollo request for 2 weather days. Slow day not much activity or progress.

F) OTHER COMMENTS: (Visitors/Photographs, etc.)

G) ACTION ITEMS OR OUT-OF-SCOPE ITEMS: (eg, Extra Work, Force Account Work)

Santharis submitted request for Oct 5, 6 weather days.

H) ATTACHMENTS: (eg, Quantities, Stored Materials)

1. Rec'd update Crew List.
2. \_\_\_\_\_
3. \_\_\_\_\_

Larry Whimur  
RPR Signature

RPR  
Title

10-17-07  
Date

MORRISON-MAIERLE