Tuesday

Date	Temperature AM: PM:
May 31, 2005	

General Effect of Weather on Construction Progress:

Overcast - breeze - rain - +45° @ 7:00 A.M.
Overcast - breeze - rain +60° @ 12:00 P.M.
Overcast - breeze - rain +60° @ 5:30 P.M.

Engineering Activities:

Inspection - Tribal Inspector - Gene Culbertson

Visitors to Project: Jonathan D. Putnam, & Brennon Feuerherm on site looking for work, left paper work w/ Gary

CONTRACTOR

Equipment and Condition: Contractor has same equipment on site as shown on last pages of this book, this date

Personnel: Supt. Gary Holmon - Contractor has same personnel on site this date as shown on last pages of this book

Schedule: Excavation in Northwest detention pond side slopes & bottom, finish grading to sub-grade in lagoon #4 & start in lagoon #5

Inspection Hours: 7:00 A.M. to 5:30 P.M.

Tuesday May 31, 2005

General:

Contractor shut the project down 1st thing this morning @ 7:00 A.M. because of the wet conditions of project site, started raining early in the morning this date. Note: Contractors sub-contractor: Nemont Weedbusters (Kendall Johnson) did the soil sterilant in lagoon #1 (bottom & interior side slopes) on ~~Tuesday~~ Monday, 5-30-05, Tribal Inspector Gene Culbertson was on the project site during the application and accepted the job (work) in lagoon #1. In the afternoon this date I went ~~on~~ over the monthly pay estimate with the contractors superintendent Gary Holmon & agreed with there quantities.

Signature: W. R. Strong **Title:** R.P.R.

Wednesday

Date	Temperature AM: PM:
June 1, 2005	

General Effect of Weather on Construction Progress:
Overcast - breeze - +52° @ 7:00 A.M.
Overcast - breeze - +60° @ 12:00 P.M.

Engineering Activities:
Inspection - Tribal Inspector - Gene Culbertson

Visitors to Project: SLeHan - Richard Potter,
B.O.R. - Bill ~~Vi~~ Vincent, Hillary Kombol, Chuck Heinje, Eddy Hawley, Patrick Erger, John Freeley, Tom Escarcega

CONTRACTOR

Equipment and Condition: Contractor has some equipment on project site on this date as shown on last pages of this

Personnel: Supt. Gary Holman - Contractor has no personnel on project site this date except for Gary & their foreman Mike Rocki,

Schedule: No work, as area is to wet

Inspection Hours: 7:00 A.M. to

Wednesday June 1, 2005

General:

Note: 1st thing this morning went over pay estimate w/ tribal inspector Gene Culbertson, contractor also present for the discussion with Gene, I also mentioned to contractors Supt. Gary Holman to have his project manager Todd Terley to update the construction schedule too concur with the current dates. Note: this area received 1.34" of rain in the 24 hr. period of yesterday may 31, 2005 according to the paper (Billings Gazette). In the afternoon went to the monthly meeting with M.R.I. B.O.R & contractor, project schedule and estimate with all concerned, also went over the plans with the ~~colleds~~ college intern students with the B.O.R., B.O.R. took the students on a tour of the project site

Signature: W. R. Strong Title: R.P.R.